

Anonymised completion report extract

HVLS fan replacement

Two ceiling-mounted fans replaced at an indoor sports facility in Singapore.

01 / Existing condition



Before: the two existing ceiling-mounted fan units.

Work recorded

- Set up safety cordons and height-access equipment; removed the two existing fan units.
- Installed two 2.7 m HVLS fans, with mounting brackets, support beams and safety cables.
- Connected the fans to the existing power supply and installed new controls with remote operation.

Installation and commissioning



After: the installed HVLS fans.

Checks recorded

- Rotation direction, speed control and vibration-free operation checked.
- Fan blades balanced and secured; safety cables installed and anchored.
- Control panels and remotes functional; work area cleared of debris.

The source report records installation and commissioning as complete.

About this extract

Based on a completed CCW job. Client names, the exact location and dates, and signatures are omitted. Photographs are cropped from the original report to show the ceiling equipment.